

# Budget 2024 and 2025 monthly dashboard

February 2026

## 1 - Reporting period

**Social housing (SH)** data as of 28 February 2026

**Māori housing (MH)** data as at 31 January 2026

**Caveat:** Homes that are proposed or under evaluation remain subject to change, which may impact the overall expected delivery within a location. As projects progress through evaluation and approval, the expected number of homes in each area may increase or decrease accordingly.

## 2 - Funding pathway

### Budget 2024 social housing

Budget 2024 allocated \$140 million for a total of 1500 new social homes, to be delivered over two financial years (2025/26 and 2026/27) to be operated by community housing providers. Around 500 homes are allocated through the maintaining momentum pathway, and around 1,000 homes are mainly being delivered by strategic partners or through a community-led approach.

### Budget 2025 social housing | Auckland

Budget 2025 committed new funds to deliver around 550 to 600 new social homes in Auckland in the 2025/26 financial year. The homes are to be operated by community housing providers (including strategic partners) and be ready for tenancing by November 2026.

### Māori housing

Since December 2023, \$426 million has been approved (in three tranches) for Māori-led delivery of around 1,000 homes. The new homes are a range of papakāinga housing, affordable rentals and owner-occupied housing.

## 3 - Delivery by funding pathway

### Budget 2024 social housing | 1,519 homes



### Budget 2025 social housing Auckland | 650 homes



### Māori housing | 1,083 homes



## 4 - Breakdown of social housing typology

### Budget 2024 and 2025 social housing | Approved and delivered



## 5 - Regional heatmap of delivery

Auckland			
	Approved	Delivered	Expected
SH	738	201	945
MH	23*	0	23
Total	761	201	968

Northland			
	Approved	Delivered	Expected
SH	58	13	71
MH	158*	22	254
Total	216	35	325

Waikato			
	Approved	Delivered	Expected
SH	187	24	211
MH	137*	24	161
Total	324	48	372

Bay of Plenty			
	Approved	Delivered	Expected
SH	284	47	343
MH	108*	66	194
Total	396	109	537

Taranaki			
	Approved	Delivered	Expected
SH	5	0	5
MH	25*	0	25
Total	30	0	30

Manawatu/Whanganui			
	Approved	Delivered	Expected
SH	6	0	6
MH	33*	0	42
Total	39	0	48

West Coast			
	Approved	Delivered	Expected
SH	0	0	0
MH	0	0	0
Total	0	0	0

Southland			
	Approved	Delivered	Expected
SH	0	0	0
MH	0	0	0
Total	0	0	0



Otago			
	Approved	Delivered	Expected
SH	11	0	11
MH	0	0	0
Total	11	0	11

Canterbury			
	Approved	Delivered	Expected
SH	24	46	70
MH	0	0	0
Total	24	46	70

East Coast			
	Approved	Delivered	Expected
SH	14	0	14
MH	158*	0	158
Total	172	0	172

Hawke's Bay			
	Approved	Delivered	Expected
SH	186	12	198
MH	65*	0	194
Total	251	12	392

Wellington			
	Approved	Delivered	Expected
SH	172	24	196
MH	22*	0	22
Total	194	24	218

Tasman/Nelson/Marlborough			
	Approved	Delivered	Expected
SH	95	4	99
MH	5*	5	10
Total	100	9	109

## 6 - Definitions

Proposed or under evaluation	Approved	Contracted	*	Delivered	Expected
Number of homes in projects submitted for consideration but not yet approved or contracted	Funding for these homes has been approved	Legally committed to through executed agreements	Number of homes contracted	Homes built and available for tenancing	Total homes delivered, approved, under evaluation or proposed. Subject to change as proposed and under evaluation projects are reviewed